## Harrison Elem. Weekly Blitz: March 20th, 2020



SKANSKA MEGEN SHP

Harrison Elementary: Bearing walls in Area B continue to rise. The slab on grade at the Dining and Admin Area has been poured and the prep has begun for the Gym slab. The underground MEP in the kitchen continues. Foundation CMU begins in the kitchen and restroom core.









## Crosby Elem. Weekly Blitz: March 20th, 2020



**Crosby Elementary:** Bearing walls in Area B continue to rise. The slab on grade at the Stage and Admin Area has been poured and the prep has begun for the Gym slab. The underground MEP in the kitchen has been completed.







## Miami Whitewater Weekly Blitz: March 20th, 2020



SKANSKA MEGEN SHP

Miami Whitewater Campus: The parking lot between the two schools has been stabilized. The concrete footings are finishing up in Area A while the Foundation CMU continues in Area B. Underground MEP will move from Area B to Area A. Our first slab pour is slated for next week!







## **Elementary School Floor Plans**



