

Harrison Elem. Weekly Blitz: April 3rd, 2020



Harrison Elementary: Bearing walls in Area A and Area B continue to rise. The gym slab on grade was poured this week and the kitchen / mechanical slab on grade is being prepped for next week's pour. The underground MEP in the kitchen has been completed.



Crosby Elem. Weekly Blitz: April 3rd, 2020



Crosby Elementary: Bearing walls in Area B continue to rise. The gym slab on grade was poured this week and the kitchen / mechanical slab on grade is being prepped for next week's pour. The underground MEP in the kitchen has been completed.



Miami Whitewater Weekly Blitz: April 3rd, 2020



Miami Whitewater Campus: The North half of the Area B slab on grade was prepped and poured this week. In Area A, the underground MEP has been completed while the Foundation CMU continues.



Junior High Weekly Blitz: April 3rd, 2020



Harrison Junior High: The concrete footers are finishing up in Area A and will move into Area B. The primary electric and site communication feed continue across the site. The main water and fire risers have been installed. The underground MEP is slated to begin in Area A next week.



Junior High School Floor Plans

