

Harrison Elem. Weekly Blitz: April 24th, 2020



Harrison Elementary: The Area A stage and admin bearing walls continue to rise. Steel sequence #1 has been completed and sequence #2 is underway in Area B. Steel sequence #3 in Area A at the stage is being set simultaneously.



Crosby Elem. Weekly Blitz: April 24th, 2020



Crosby Elementary: Bearing walls in Area B continue to rise with the completion of the mechanical and elevator core. The masons will move to the bearing walls at the gym in Area A next week. Steel has been delivered and is being set in Area B to kick off Sequence #1!



Miami Whitewater Weekly Blitz: April 24th, 2020



Miami Whitewater Campus: The bearing walls in Area B continue to rise. The final concrete slab on grade in the building has been poured in the mechanical and kitchen area. Electrical and plumbing rough-ins continues in Area B. Steel sequence #1 is slated to begin next week.



Junior High Weekly Blitz: April 24th, 2020



Harrison Junior High: The foundation block in Area A has been completed and will move to Area B while the concrete footers in Area C continue on. The underground plumbing in Area B has been installed and has shifted on to Area C. By the end of the week, the first concrete slab on grade will be poured for the Junior High!



Junior High School Floor Plans

