

# Harrison Elem. Weekly Blitz: May 8<sup>th</sup>, 2020



**Harrison Elementary:** The gym, mechanical, and kitchen bearing walls continue to rise in Area A. In Area B, steel columns and beams are being set in the South half of the 2<sup>nd</sup> floor while the metal decking gets installed in the North half. Electrical and plumbing rough-ins are being installed in bearing block.





# Crosby Elem. Weekly Blitz: May 8<sup>th</sup>, 2020



**Crosby Elementary:** Bearing walls in the gym and the cafeteria continue to rise in Area A. In the North half of Area B, steel column baseplates are being grouted and steel connections are being detailed while metal decking follows closely behind. Electrical and plumbing rough-ins are being installed in bearing block.



# Miami Whitewater Weekly Blitz: May 8<sup>th</sup>, 2020



**Miami Whitewater Campus:** Bearing walls in Area B continue to rise in preparation for the 2<sup>nd</sup> floor steel. The steel columns and beams in the South half of Area B are being set. Electrical and plumbing rough-ins continue in Area B.





# Junior High Weekly Blitz: May 8<sup>th</sup>, 2020



**Harrison Junior High:** The concrete footers have been completed as foundation block moves from Area B to Area C. Bearing walls have started at the restroom core in Area A while Area B is being prepped for the slab on grade. Underground electric has been installed in Area B and the underground plumbing continues in the kitchen.







# Junior High School Floor Plans

