

Harrison Elem. Weekly Blitz: May 27th, 2020



Harrison Elementary: The gym, mechanical, and kitchen bearing walls continue to rise in Area A. In Area B, half of the 2nd floor concrete slab has been poured. The 1st floor interior walls are being framed and the door frames are being set. In-wall and above ceiling rough-in for MEP piping and duct continues in both Areas A and B.



Crosby Elem. Weekly Blitz: May 27th, 2020



Crosby Elementary: In Area A, the interior gym bearing walls have been completed while the cafeteria and stage walls continue to rise. In the South half of Area B, steel has been set for the 2nd floor and metal decking is being installed. In-wall and above ceiling rough-in for MEP piping and duct continues in both Areas A and B.



Miami Whitewater Weekly Blitz: May 27th, 2020



Miami Whitewater Campus: The North half of Area B bearing walls are nearing completion in preparation for 2nd floor steel. Steel in the South half of Area B is being detailed and metal decking is being installed. Electrical and plumbing rough-ins are being installed in bearing block.



Junior High Weekly Blitz: May 27th, 2020



Harrison Junior High: Foundation block continues in Area C while bearing walls continue to rise in Area A. The concrete slab in the West half of Area B has been poured and the East half has been prepped for the next pour. MEP rough-ins are being installed in bearing block in Area A.



Junior High School Floor Plans

