

Harrison Elem. Weekly Blitz: October 9th, 2020



Harrison Elementary: The interior block walls are being built in the kitchen and restroom in Area A. In the Area B academic wing, the walls are being painted while the ceiling grid, bathroom accessories, and classroom lockers are being installed. On the exterior, brick is being laid on the East wall of Area B. MEP rough-in continues in both Areas.



Crosby Elem. Weekly Blitz: October 9th, 2020




Crosby Elementary: In Area B, drywall is being hung on the 2nd floor and finished on the 1st floor. In Area A, metal roof decking is being installed above the art room and administration area while interior block walls are being built in the kitchen. Brick is complete outside of the kitchen and mechanical room. In-wall and above ceiling MEP rough-in continues in both Areas.



Miami Whitewater Weekly Blitz: October 9th, 2020



Miami Whitewater Elementary: The kitchen and mechanical room roof and the admin interior wall framing is complete in Area A. In Area B, the 1st floor Area B drywall has been hung and the interior block walls have been built. Asphalt paving has begun around the exterior loop road and parking lots. Above ceiling and in-wall MEP rough-in continues in both Areas.





Junior High Weekly Blitz: October 9th, 2020



Harrison Junior High: Bearing block walls continue to rise in all 3 Areas while roof steel has been set on the West half of Area B. The bus lot sidewalks are being poured and asphalt paving has begun around the exterior loop road and parking lots. In-wall and above ceiling MEP rough-in continues in all Areas.



Elementary School Floor Plans



Junior High School Floor Plans

