

# Harrison Elem. Weekly Blitz: November 6<sup>th</sup>, 2020



**Harrison Elementary:** Drywall is being finished in the administration wing while the classroom and gym walls are being painted. Bathroom fixtures and classroom cabinets are being installed on the 1<sup>st</sup> floor of the Area B academic wing. Window installation continues in Area B and metal gutters are being installed along the roof. The kitchen cooler in Area A is being installed. Brick is being laid along the North wall.





# Crosby Elem. Weekly Blitz: November 6<sup>th</sup>, 2020



**Crosby Elementary:** The classroom walls are being painted and ceiling grid installation has begun on the 2<sup>nd</sup> floor of Area B. In Area A, drywall is being hung in the administration area and the kitchen cooler is being installed. Brick has been laid along the West wall of Area B and concrete sidewalks are being poured. MEP overhead rough-in continues in both Areas.



# Miami Whitewater Weekly Blitz: November 6<sup>th</sup>, 2020



**Miami Whitewater Elementary:** The interior block walls are nearly complete in Area A and drywall is being hung in the administration wing. In Area B, ceiling grid installation continues on the 1<sup>st</sup> floor while the 2<sup>nd</sup> floor is being primed and painted. MEP rough-in continues in both Areas.





# Junior High Weekly Blitz: November 6<sup>th</sup>, 2020



**Harrison Junior High:** Roof steel erection is complete on the East half of Area A and ongoing above the auxiliary gym while roof installation continues on Areas A & B. Bearing block walls continue to rise in Area C at the main gym and in the administration wing. The interior drywall walls are being laid out on the 3<sup>rd</sup> floor of Area A. In-wall and above ceiling MEP rough-in continues in all Areas.







# Junior High School Floor Plans

