

# Harrison Elem. Weekly Blitz: December 18<sup>th</sup>, 2020



**Harrison Elementary:** Cabinets are being installed in the admin rooms in Area A. In the academic wing, the ceiling pads are being dropped in place on the 1<sup>st</sup> floor while soft flooring installation begins in the classrooms on the 2<sup>nd</sup> floor. The gym windows have been installed and the metal gutter work continues along the roof line.





# Crosby Elem. Weekly Blitz: December 18<sup>th</sup>, 2020



**Crosby Elementary:** Cabinets have been installed in the academic wing and are now transitioning to the administration wing. In the gym, the basketball hoops are installed and the wall graphics have been stenciled and painted. The main entrance canopy steel is being erected while the entrance window storefronts are being built. Window installation is complete around Area B.





# Miami Whitewater Weekly Blitz: December 18<sup>th</sup>, 2020



**Miami Whitewater Elementary:** Painting continues in the gym, student dining, and stage while the ceiling grid is installed in the admin area. The walk-in cooler and freezer are being built in the kitchen. In Area B, cabinet installation continues in the classrooms and the ceiling grid is complete on the 2<sup>nd</sup> floor. Brick continues along the Area B walls.



# Junior High Weekly Blitz: December 18<sup>th</sup>, 2020



**Harrison Junior High:** Roof installation continues above the student dining area and the gyms while brick continues in the courtyard and on the West wall of Areas A & B. Drywall is being hung on the 1<sup>st</sup> and 3<sup>rd</sup> floors of Area A while painting begins on the 2<sup>nd</sup> floor. The Area B level 2 walls are being framed up with the completion of overhead fireproofing. In-wall and above ceiling MEP rough-in continues in all Areas.







# Junior High School Floor Plans

